

Brookfield Ave. Landfill Remediation
 Staten Island, NY
 90 Day
 May 2010 through August 2010

ID	Task Name	Duration	Start	Finish	March	April	May	June	July	August	September	October
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
1	Plans, Submittals, CPM	90 days	Wed 5/26/10	Tue 9/28/10								
2	Provide Site Security	90 days	Wed 5/26/10	Tue 9/28/10								
3	Site Health and Safety/ Air Monitoring	90 days	Wed 5/26/10	Tue 9/28/10								
4	Locate Existing Utilities	20 days	Wed 5/26/10	Tue 6/22/10								
5	Piezometer and Monitoring Well Protection	90 days	Wed 5/26/10	Tue 9/28/10								
6	Environmental Protection Plan	90 days	Wed 5/26/10	Tue 9/28/10								
7	Pest Control for Construction	90 days	Wed 5/26/10	Tue 9/28/10								
8	Maintenance	90 days	Wed 5/26/10	Tue 9/28/10								
9	Survey and Layout	90 days	Wed 5/26/10	Tue 9/28/10								
10	Submit Existing Site Conditions Topo	1 day	Wed 4/14/10	Wed 4/14/10								
11	Revised Grading Plan Review	60 days	Wed 4/14/10	Tue 7/6/10								
12	Temporary Construction Facilities	90 days	Wed 5/26/10	Tue 9/28/10								
13	Maintain BCS Trailer	90 days	Wed 5/26/10	Tue 9/28/10								
14	Underground Utilities	5 days	Wed 5/26/10	Tue 6/1/10								
15	Prepare DEP Resident Engineer Trailer	5 days	Wed 5/26/10	Tue 6/1/10								
16	CAMP	90 days	Wed 5/26/10	Tue 9/28/10								
17	Temporary Access Road	31 days	Wed 5/12/10	Wed 6/23/10								
18	Place Common Fill	8 days	Wed 5/12/10	Fri 5/21/10								
19	Place Geotextile	5 days	Wed 5/12/10	Tue 5/18/10								
20	Place Subbase	10 days	Wed 5/12/10	Tue 5/25/10								
21	Boxout and Prep for Pavement	5 days	Tue 6/1/10	Mon 6/7/10								
22	Pavement	13 days	Mon 6/7/10	Wed 6/23/10								
23	Place Intermediate Cover on Slopes	8 days	Tue 6/1/10	Thu 6/10/10								
24	Install Truck Wash	10 days	Wed 5/26/10	Tue 6/8/10								
25	Electrical	15 days	Wed 5/26/10	Tue 6/15/10								
26	Video Sewer	5 days	Tue 6/1/10	Mon 6/7/10								
27	KWVMP Improvements	138 days	Wed 12/23/09	Fri 7/2/10								
28	Install Signage	2 days	Wed 5/26/10	Thu 5/27/10								
29	Drainage Improvements/Scale Prep	10 days	Wed 5/26/10	Tue 6/8/10								

Project: Brookfield90daymay262010 Date: Wed 5/26/10	Task Progress Split Milestone	Summary Project Summary	External Tasks External Milestone	Deadline
--	------------------------------------	----------------------------	--------------------------------------	----------

Brookfield Ave. Landfill Remediation
 Staten Island, NY
 90 Day
 May 2010 through August 2010

ID	Task Name	Duration	Start	Finish	March	April	May	June	July	August	September	October
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
30	Prepare Subbase	5 days	Wed 5/26/10	Tue 6/1/10								
31	Install Truck Scale	5 days	Wed 5/26/10	Tue 6/1/10								
32	KWVMP C. O. 2	138 days	Wed 12/23/09	Fri 7/2/10								
33	Install Jersey Barrier	2 days	Wed 12/23/09	Thu 12/24/09								
34	Grading	10 days	Wed 5/26/10	Tue 6/8/10								
35	Roadway Construction	5 days	Wed 6/9/10	Tue 6/15/10								
36	Signage	1 day	Wed 6/16/10	Wed 6/16/10								
37	Electrical	15 days	Mon 6/7/10	Fri 6/25/10								
38	Pavement	5 days	Mon 6/21/10	Fri 6/25/10								
39	Restoration	5 days	Mon 6/28/10	Fri 7/2/10								
40	Install Guardrail	10 days	Mon 6/21/10	Fri 7/2/10								
41	Temporary Utilities	20 days	Wed 5/26/10	Tue 6/22/10								
42	Con Edison Electric	1 day	Wed 5/26/10	Wed 5/26/10								
43	Water	20 days	Wed 5/26/10	Tue 6/22/10								
44	Sanitary	20 days	Wed 5/26/10	Tue 6/22/10								
45	Existing Gas Flare System	14 days	Wed 5/26/10	Mon 6/14/10								
46	Resubmit	14 days	Wed 5/26/10	Mon 6/14/10								
47	Phase 1 Barrier Wall	135 days	Mon 5/17/10	Fri 11/19/10								
48	Review Barrier Wall Submittals	20 days	Mon 5/17/10	Fri 6/11/10								
49	Construct Barrier Wall Platform (West to East)	90 days	Mon 6/28/10	Fri 10/29/10								
50	Relocate Stream and Ditches	20 days	Mon 7/12/10	Fri 8/6/10								
51	Construct West Barrier Wall	50 days	Mon 7/12/10	Fri 9/17/10								
52	Construct Barrier Wall Cap	90 days	Mon 7/19/10	Fri 11/19/10								
53	Construct Perimeter Drainage	90 days	Mon 7/19/10	Fri 11/19/10								
54	Decommission Monitoring Wells	90 days	Mon 6/7/10	Fri 10/8/10								
55	Site Work, Subgrade Surface Preparation	90 days	Wed 5/26/10	Tue 9/28/10								
56	Cleanout Existing Stormwater Detention Areas	90 days	Wed 5/26/10	Tue 9/28/10								
57	Cleanout Ditch Sediments to Improve Flow	90 days	Wed 5/26/10	Tue 9/28/10								
58	Temporary Leachate Treatment	90 days	Mon 8/2/10	Fri 12/3/10								

Project: Brookfield90daymay262010
 Date: Wed 5/26/10

Task Progress
 Split Milestone

Summary
 Project Summary

External Tasks
 External Milestone

Deadline